

City of Bainbridge Island  
**Stormwater Construction Site Inspection Form**



**Project Site Information**

Inspector:	J. Hitch	Date:	8/29/16	Time:	2:45 PM
Project Name:	Clark SFR	Permit No.:	BLD Z1401 SFR		
Site Address:	Fletcher Bay Road	Parcel:	282 502 Z 035 2008		
Inspection Type:	Pre-Con	X	During	Final	X Complaint
					Photos Taken: _____

**Best Management Practices Inspection**

Construction SWPPP Element	Condition and Installation	Needs Repair (?)	Comments / Observations
<b>1. Mark Clearing Limits and Critical Areas (Prior to and During Land Disturbing Activities)</b>  • Clearing Limit ○ Tree Protection Fencing N/A • Natural Preservation Areas ○ Buffers (Streams, Wetlands, Critical Areas)	G F P G F P G (F) P G F P	Y N Y N Y N Y N	(No action needed unless further clearing needed)  Little or no delineation. Does not seem to extend beyond property lines. Native buffer in place. No Critical Areas Identified
<b>2. Construction Access</b>  ○ Stabilized Construction Entrance ○ Street Sweeping N/A	G (F) P G F P	Y (N) Y N	Continue to monitor
<b>3. Flowrate Control - N/A</b>  ○ Sediment Pond ○ Sediment Trap	G F P G F P	Y N Y N	
<b>4. Install Sediment Controls</b>  ○ Silt Fence ○ Fiber Roll	G F P G F P	(Y) N Y N	Silt Fence needs proper installation or utilize fiber roll downgradient of site
<b>5. Stabilized Soils</b>  ○ Unworked soil covered within 2 days (winter) ○ Unworked soil covered within 7 days - ○ Seeding } recommended. ○ Mulching } ○ Dust Control - OK - NONE noted ● Surface Roughening	G F P G (F) P G F P G F P G F P G (F) P	Y N Y N Y N Y N Y N Y N	*  Evaluate unworked soil piles - cover and stabilize as needed. Note cover rego after Sept 30.
<b>6. Protect Slopes</b>  ○ Interceptor Dike/Swale N/A ○ Jute Netting ○ Check Dams	G F P G F P G F P	Y N Y N Y N	Review at start of rainy season

G = Good F = Fair P = Poor Y = Yes N = No

City of Bainbridge Island  
Planning and Community Development  
280 Madison Avenue North  
Bainbridge Island, WA 68810-1812  
(206) 780-3750

**Best Management Practices Inspection (cont'd)**

Construction SWPPP Element	Condition and Installation	Needs Repair (?)	Comments/ Observations
<b>7. Protect Drain Inlets</b> o Inlet Protection - Filter Insert o Inlet Protection - Gravel Filter Bags	N/A G F P G F P	Y N Y N	
<b>8. Stabilize Channels and Outlets</b> o Channel Lining o Outlet Protection - Energy Dissipators	N/A G F P G F P	Y N Y N	
<b>9. Control Pollutants</b> o Concrete Handling and Washout Station o Chemical Cover and Containment o Portable Toilet	G F P G F P G F P	Y N Y N Y N	Watch wash out.
<b>10. Control De-Watering</b> o Trench and Foundation Dewatering Plan o Filter Bags	N/A G F P G F P	Y N Y N	

**Corrective Actions Required**

- Repair silt fence and/or add fiber roll down slope of ex.
- Stabilize all exposed soil if not worked w/in 7 days  
(Note 2-day after Sept 30.)

Corrective actions shall be acted upon and completed within 7 days from the date of this inspection to avoid further enforcement action by the City or issuance of a 'Stop Work Order' for non-compliance with Bainbridge Island Municipal Code (BIMC) 15.20, Surface and Stormwater Management.

Inspector Signature: Janelle Hiltz

Date: 8/29/16